

EXTENSION OF TIME PROPOSAL

1	Name of work	Emergency water supply to Dilling - 7 Borewell location of pump Motor in Tata Nagar ward no: 6 Kodigal Sub. Div.
2	Amount of Work Portion	4.99000 = 12
3	Estimated Cost	4.99 lakh
4	Name of contractor	M/S KRIDL
5	Agreement No.	567
6	No. and date under which work order issued	567/28-02-14
7	Time limit originally fixed for completion	90 Day
8	Date of application by the contractor for granting extension of time	28-05-2014
9	Date of receipt of application in the sub division office	28-05-14 1100 Day
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	1100 Day
15	Date of recommending time limit applied for	28-05-2014.
16	Whether the original application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	1100 Day
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work has been going on
22	Remarks of the EE with the daily rate of penalty proposed	Work has been going on at a slow pace.
23	Remarks of the CE with the daily rate of penalty proposed	Penalty as per contract

Assistant Engineer

Executive Engineer

Byatarayanapura Division

Executive Engineer

Byatarayanapura Division

BBMP, Bangalore-92

30/6

Assistant Executive Engineer

Superintendent Engineer

Yelahanka Zone, Bangalore-92

Penalty as per contract

Chief Engineer
Yelahanka Zone
Jahath Bangalore Mahanagara
Bangalore 92